

<b>CONSTRUCTION PROGRESS REPORT</b>		REPORT NO. 28	DATE 6/30/2017
LOCATION:	1700 G St, NW, Washington, DC		CONTRACTOR: Grunley Construction Co.
TITLE	Consumer Financial Protection Bureau HQ Renov		15020 Shady Grove Rd, Suite 500
CONTRACT NO.	GS-11P14MKC0023	PROJECT NO.	PN5NB0327 Rockville, MD 20850

**WORK STATUS**

COMPLETION DATES				PERCENTAGE COMPLETE	
Initial Contract	Revised Contract	Estimated Substantial	Actual Substantial	Through This Month {Lines (4 + 5)/Line 3}	Normal to Date
8/19/2017	3/13/2018	1/12/2018		80.20%	
AVERAGE WORK FORCE		PROGRESS		MATERIAL DELIVERY	
Number Employed 176		Satisfactory (yes or no) YES		Satisfactory (yes or no) N/A	
CONSTRUCTION EQUIPMENT		SHOP DRAWING SUBMISSION		SAMPLE SUBMISSION	
Satisfactory (yes or no) YES		Satisfactory (yes or no) YES		Satisfactory (yes or no) YES	

Report below any circumstances which may have adversely affected the progress such as strikes, weather, delays by the Government, etc., including explanation of any "No" answers given in the blocks above.

**PROGRESS PAYMENT SUMMARY**

1. INITIAL CONTRACT AMOUNT	\$99,446,000.00
2. CHANGE ORDERS (Total of Column 2, GSA Form 184B)	\$24,958,954.00
3. TOTAL CONTRACT AMOUNT TO DATE (Line 1 plus Line 2)	\$124,404,954.00
4. VALUE OF WORK COMPLETED TO DATE (Total of Columns 3(a) and 3(b) of GSA Form 184A)	\$82,324,861.34
5. VALUE OF WORK COMPLETED UNDER CHANGE ORDERS (Total of Column 4, GSA Form 184B)	\$17,443,016.00
6. VALUE OF MATERIALS	
A. MATERIALS ON SITE	\$0.00
B. MATERIALS IN STORAGE	\$0.00
7. TOTAL VALUE OF MATERIALS (Line 6A plus 6B)	\$0.00
8. TOTAL VALUE OF COMPLETED WORK AND MATERIALS (Sum of Lines 4, 5, & 7)	\$99,767,877.34
9. LESS RETAINAGE	\$0.00
10. SUBTOTAL (Line 8 minus Line 9)	\$99,767,877.34
11. BOND PREMIUMS	
A. PAID IN PREVIOUS PAYMENTS	\$739,224.00
B. TO BE PAID WITH THIS PAYMENT	\$0.00
12. TOTAL BOND PREMIUMS (Line 11a plus Line 11b)	\$739,224.00
13. SUBTOTAL (Line 10 plus Line 12)	\$100,507,101.34
14. LESS PREVIOUS PAYMENTS	\$92,985,792.10
15. AMOUNT OF PAYMENT THIS REPORT (Line 13 minus Line 14)	\$7,521,309.24

(b) (6)	DATE 8/17/17	SIGNATURE (For Optional Use)	DATE
CM CONST. QUALITY SUPER. (Signature)			
(b) (6)	DATE 8/17/17	SIGNATURE (For Optional Use)	DATE
CONTR. WPC (Signature)			



